

Eastern Area Consent Order Schedule

Task	Date	Duration
Consent Order Issuance date	August 24, 2016	
Volkert Contract Approval	September 1, 2016	
Begin work on engineering report	September 1, 2016	
NPDES renewal	September 1, 2016	Complete
Complete preliminary assessment of current process, procedures, topography, etc.	September 16, 2016	
Complete preliminary mapping	September 30, 2016	
Complete soil loss analysis	October 1, 2017	
Complete preliminary engineering report	October 28, 2017	
Penalty payment due (\$33,000)	October 8, 2016	45 days after consent order issuance
Submit draft engineering report to City of B'ham	November 1, 2016	
Engineering report due	November 22, 2016	90 days after consent order issuance
Submit cost estimate to City of B'ham	December 1, 2016	90 days prior to bid date
ADEM engineering report review	December 6, 2016	14 days after report submittal <i>(ESTIMATED)</i>
Response to ADEM engineering report review comments	January 5, 2017	30 days after receiving engineering report comments
ADEM engineering report final review/acceptance	January 12, 2017	7 days after engineering report final submittal <i>(ESTIMATED)</i>
Bid date	March 1, 2017	90 days after receiving cost estimate
Begin construction	April 1, 2017	30 days after bid date
End construction	June 30, 2017	90 days construction time
Complete implementation of engineering report recommendations	July 11, 2017	180 days after acceptance of engineering report
Certify implementation of engineering report recommendations	August 10, 2017	210 days after acceptance of engineering report